

ID	Task Name	Duration	Start	Finish	Mar 30, '08							Apr 06, '08							Apr 13, '08							Apr 20, '08							Apr 27, '08	
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	Traffic Control	121 days	Mon 03/31/08	Mon 09/15/08	Traffic Control																													
2	Erosion Control	121 days	Mon 03/31/08	Mon 09/15/08	Erosion Control																													
3	Tree Removal	85 days?	Mon 03/31/08	Fri 07/25/08	Tree Removal																													
4	Clean Cut Roots	85 days?	Mon 03/31/08	Fri 07/25/08	Clean Cut Roots																													
5	Clearing & Grubbing	85 days?	Mon 03/31/08	Fri 07/25/08	Clearing & Grubbing																													
6	Storm	78 days?	Mon 03/31/08	Wed 07/16/08	[Summary Bar]																													
7	74th and Woodson	10 days?	Mon 03/31/08	Fri 04/11/08	74th and Woodson																													
8	66th St, Walmer, Riggs	15 days?	Mon 04/14/08	Fri 05/02/08	66th St, Walmer, Riggs																													
9	Hadley, 74th Terr, 74th and Mackey	40 days?	Mon 05/05/08	Fri 06/27/08	[Summary Bar]																													
10	Mackey	13 days?	Mon 06/30/08	Wed 07/16/08	[Summary Bar]																													
11	Staking	85 days?	Mon 03/31/08	Fri 07/25/08	Staking																													
12	Street Removals	65 days?	Mon 04/28/08	Fri 07/25/08	[Summary Bar]																													
13	85th St., 66th St.	5 days?	Mon 04/28/08	Fri 05/02/08	85th																													
14	Riggs	5 days?	Mon 05/05/08	Fri 05/09/08	[Summary Bar]																													
15	74th & Antioch, 74th Terr.,	10 days?	Mon 05/12/08	Fri 05/23/08	[Summary Bar]																													
16	72nd Terr., Craig, Hardy	26 days?	Mon 05/26/08	Mon 06/30/08	[Summary Bar]																													
17	Last of 74th and Hardy	9 days?	Tue 07/01/08	Fri 07/11/08	[Summary Bar]																													
18	60th and Mackey	10 days?	Mon 07/14/08	Fri 07/25/08	[Summary Bar]																													
19	Grading	94 days?	Mon 04/28/08	Thu 09/04/08	Grad																													
20	Curb	79 days?	Thu 04/10/08	Tue 07/29/08	[Summary Bar]																													
21	74th and Woodson	4 days?	Thu 04/10/08	Tue 04/15/08	74th and Woodson																													
22	85th, 66th and Walmer, Riggs	5 days?	Mon 05/12/08	Fri 05/16/08	[Summary Bar]																													
23	74th & Antioch, 74th Terr & H.	4 days?	Tue 05/27/08	Fri 05/30/08	[Summary Bar]																													
24	72nd Terr, Craig, Hadley	5 days?	Mon 06/09/08	Fri 06/13/08	[Summary Bar]																													
25	Last of 74th St.	3 days?	Wed 07/09/08	Fri 07/11/08	[Summary Bar]																													
26	60th and Mackey	12 days?	Mon 07/14/08	Tue 07/29/08	[Summary Bar]																													
27	Asphalt	57 days?	Tue 05/20/08	Wed 08/06/08	[Summary Bar]																													
28	85th St., 66th St., Walmer,	9 days?	Tue 05/20/08	Fri 05/30/08	[Summary Bar]																													
29	74th Terr, 74th & Antioch, H.	5 days?	Mon 06/02/08	Fri 06/06/08	[Summary Bar]																													
30	72nd Terr & Craig	5 days?	Mon 06/16/08	Fri 06/20/08	[Summary Bar]																													
31	Last of Hardy	6 days?	Mon 07/14/08	Mon 07/21/08	[Summary Bar]																													
32	60th and Mackey	4 days?	Fri 08/01/08	Wed 08/06/08	[Summary Bar]																													
33	Drive	81 days?	Fri 04/11/08	Fri 08/01/08	[Summary Bar]																													
34	74th and Woodson	4 days?	Fri 04/11/08	Wed 04/16/08	74th and Woodson																													
35	85th, 66th, Walmer, Riggs	5 days?	Wed 05/14/08	Tue 05/20/08	[Summary Bar]																													
36	74th & Antioch	3 days?	Thu 05/29/08	Mon 06/02/08	[Summary Bar]																													

Project: 2008 Residential - Overland Pa
Date: Wed 03/26/08

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

